

16th August Kitchen Works - Update from Rev. Malcolm

This morning the work group and some people from the joinery contractors overseeing the works, successfully dropped the floor on the Kitchen side of the rear of church. There are a few bits left to fill in where the wood floor meets the very unevenly edged stone floor, and so that area will be cordoned off tomorrow, as will some of the rear pews (you will have to be un-Anglican and sit further forward. Hopefully we will be back to normal by next weekend, so please be patient and work around the minor disruption tomorrow. This is the part of the job which had most unknowns attached to it in terms of getting it done effectively, and so it is a big step to have got it done so soon, so a huge thank you to the real efforts put in by some of our congregation who worked very hard today to get us where we are, which is a level floor across more than 50% of the rear area of church.

Eventually new skirtings will be fitted where the walls meet the floor, as there is now a 4" gap to the exposed brickwork, and at the back of the pews, where there is a 4" gap to the rest of the floor.

If reading this makes you think you would like to join the work group, please talk to Ian or myself.