

## **21st November Kitchen works update from Rev. Malcolm**

**We have been doing a lot of the tedious details bits and pieces on the kitchen (plumbing etc), but we are now at the stage where we have a sink and hot and cold running water, the plan is that we will have a working, if far from complete kitchen for the Christmas Fair next weekend.**

**We had a lot of trouble with the work-surface coating, which didn't like the very cold and damp conditions in St James, so although we have a watertight covering, I am not happy with the finish. In the new year, when everything is quieter again, we will give it a light sand and add another couple of thin coats of oil to get a nicer finish.**

**The Architect has visited recently and was happy with progress to date and with the quality of the work being carried out.**